## Logo Here

## Fixing Test Report

TESTING COMPANY EIVINGS ITD STROUBRRINGS

Site test report Tensile loadi		ng - CFA compliant Da			Date of te	st	28 Jun 2022 10	Jun 2022 10:11	
Report code	VJTA	ASH TR VJT 22-Jun-22 RR22062022AG							
Client details			Site details				Witnessed by		
Advanced Glass LtdNo 6 Watling Close Sketchley Meadows Industrial Estate Hinckley LE10 3EZ			Brent Cross StationBrent Terrace London NW2 1LN			lan Harvey (Avanced Glass) Suresh Kandapillai (VFL) Vince Kenny (Mace)			
Test conducted by R. Ret			tt						
Fixing type (05°			(05100290) CAS5 M12 x 160 A4/70 SS						
Resin type		(06000075) V420+ v3 Hybrid Injection Mortar 420ml							
Base material		Concrete C40/50							
Proof/ultimate/pr	Preliminary								
Hole diameter (mm)		14			Edge distance (		(mm)	m) 55	
Hole depth (mm)		135		Anchor centres (mm)			>200		
Recommended embedment de			oth (mm)	110	Ad	tual embed	embedment depth (mm)		130
Temperature when installed (°C			)	18	Curing time (if appl		f appli	cable)	1 hour
Test Equipment			Model No				Serial No		
Staht Digital		Staht				205			
Gauge No		Gauge Range (kN)				Date of calibration			
205			0-60			06 June 2022			

## Additional comments (indicate any deviations from the standard test method here):

Copy of supplier's/manufacturer's recommended installation procedure available on request. Test requested by Matthew Brookes - 01455 856028 Concrete C40/50 . Thickness :225mm For the design the complete assessment ETA-17/0570, issue date 7/05/2021 has to be considered. Requested to test M12 A4 Studs + V420+v3 injection mortar into Concrete with 55 mm edge distance, customer agreed to observed principals of BS8539:2012+A1:2021 - Annex B.2.3.1 tests for allowable resistance – simplified approach 'Preliminary Test'. All anchors held the load of 27.4kN as requested. Held and observed for 30 seconds. No movement detected. Test carried out at North and South Concourse Balustrate. Tests have been conducted to meet specific customer requirements that may not be fully compliant with the guidance note. All anchors were sacrificial and installed only for test purpose. Customer requested to test 3 anchors. Tests carried out by approved CFA Tester Rafael Rett

Logo Here

## Fixing Test Report TESTING COMPANY, FIXINGS LTD, STROURBRIDGE

Logo Here

Test no	Sample info	Prel. (kN)	Ultimate (kN)	Comments (1st movement / failure mode)
1	34	25		COMMENTSSS
2	27	25		COMMENTSSS2
3	30	25		COMMENTSSS